

**NH-CR 0014(185)229/COP Utilities**  
**Euclid Avenue Reconstruction**  
**Weekly Contractor Meeting Agenda – 4/02/2025**  
**AGC Building**  
**300 E. Capitol AVE**  
**Pierre SD, 57501**

---

**Prior Week Review**

1. Work Review:

- Completed Tasks:
  - Phase 1B traffic control installed
  - Sanitary sewer services inspected on Phase 2A, 1D and 1E
- Challenges Faced:
  - Inclement weather
- Solutions Implemented:
  - Crews' shutdown phase 1B and kept S. Pierre Street open to minimize schedule impact and safety concerns low lower Pierre Street.

2. Subcontractor/Utility Relocate Update:

- COP removed signs and statues
- COP boring contractor in alley behind Lumen
- Muth removed lights and signal heads

3. Traffic Control Review:

- Phase 1A could not be closed, temps and moisture won't allow temporary marking to be installed
- Phase 1B and 2A closed
- Pedestrian detours installed
- Business signs are not complete

4. Safety Review:

- Field adjustments were made to accommodate pedestrians
- Morris requires all subcontractors and site visitors to have PPE

5. Two Week Look Ahead 2 Week Schedule (Attached):

- Challenges: Recovery from weather delay on phase 1A
- Sawcut and concrete removal phase 1A
- Sewer Bypass
- Water Main Phase 2A
  - Water Interruption scheduled for 4/07/2025

6. Subcontractor:

- Muth- Anticipating Sioux Avenue shutdown Saturday 4/05 based on weather forecast with Monday 4/07 as backup plan
- Sharpe- Next 2 weeks no work
- TSC- Sioux Avenue shutdown scheduled for 4/05 with Monday 4/07 as backup plan

7.

Utility Relocation:

- Updates from COP

8. Possible Issues:

- Asphalt over concrete Phase 2A
  - Approximately 3” of asphalt over reinforced concrete surfacing

9. Utility Interruptions Planned:

- 4/08/2025 for phase 2A- 100 block of Capitol

10. Traffic Control:

- Notes

**SAFETY:**

Morris encourages “First Move Forward”

Adjustments were made quickly as safety concerns were shared

**QUESTIONS/COMMENTS:**