

NH-CR 0014(185)229/COP Utilities
Euclid Avenue Reconstruction
Weekly Contractor Meeting Agenda – 4/16/2025
AGC Building
300 E. Capitol AVE
Pierre SD, 57501

Prior Week Review

1. Work Review:

- Completed Tasks:
 - Phase 1A
 - Temporary bypass to be installed 10:00 PM 4/16
 - Pavement removal
 - Phase 2A
 - Watermain installation underway
- Challenges Faced:
 - Footing wall in phase 2A that needed to be jack hammered
 - Connecting the temporary sanitary bypass
 -
- Solutions Implemented:
 - Density on water line bedding material- switched to sand
 - Storm drain box- Box design for 8x8 boxes submitted

2. Subcontractor/Utility Relocate Update:

- Lumen Relocation – falling behind schedule with the utility relocate
- Midwest Boring Complete

3. Traffic Control Review:

- Phase 1A
- Phase 2A

4. Safety Review:

- Wind blowing signs, did have a sign blow into a vehicle at Wegner Auto.
- Open excavations

5. Two Week Look Ahead 2 Week Schedule :

- Phase 1A
 - Manhole #926 to be installed and pipe to 1C
 - Sawcut and concrete removal for sidewalk curb and remaining slabs
 - Water Install to temporary cap
 - Electrical Sta 9+50 LT and RT

- Phase 2A
 - Watermain installation complete by 4/18
 - Water Services
 - Storm sewer installation
 - Lumen Relocation

6. Subcontractor:

- Muth- Scheduled to be on site 4/23
- Sharpe – Scheduled to be on site 4/29
- TSC- no traffic changes foreseen

7. Utility Relocation:

- Updates from COP
- Updates from Lumen Relocation
- Any other updates

8. Possible Issues:

- Utilities under Railroad
 - Morris is working with HDR on utility installation plan

9. Utility Interruptions Planned:

- None this week, individual interruptions possible next week

10. Traffic Control:

- No changes expected

SAFETY:

Citizens bypassing pedestrian barricades

Once vehicles get through barricades on Sioux they are “hammering” on the throttle

QUESTIONS/COMMENTS: