

**NH-CR 0014(185)229/COP Utilities**  
**Euclid Avenue Reconstruction**  
**Weekly Contractor Meeting Agenda – 4/09/2025**  
**AGC Building**  
**300 E. Capitol AVE**  
**Pierre SD, 57501**

---

**Prior Week Review**

1. Work Review:

- Completed Tasks:
  - Phase 1A
    - Traffic control installed
    - Temporary Manhole installed
    - Pavement removal in progress
    - Additional Pedestrian barrier installed
    - Informational signs installed
  - Phase 2A
    - Watermain installation
- Challenges Faced:
  - Phase 2A had concrete under the asphalt.
  - Materials meeting AIS are not readily available in 14” watermain
- Solutions Implemented:
  - Crew switched from reclaiming the asphalt to chunking asphalt/concrete out on 2A
  - We are working with our supplier DSG on getting AIS materials shipped as soon as possible.

2. Subcontractor/Utility Relocate Update:

- Lumen Relocation - crew got to site yesterday
- Midwest boring is schedule to be on-site 4/11 for bypass boring.
- Muth removed lights and signal heads in Capitol Ave. & Sioux Ave.

3. Traffic Control Review:

- Phase 1A was closed on 4/05
- Phase 2A remaining closed
- Pedestrian detours installed
- Business & Informational signs are complete

4. Safety Review:

- Field adjustments were made to accommodate pedestrians
- Morris requires all subcontractors and site visitors to have PPE
- Speed advisory signs installed

5. Two Week Look Ahead 2 Week Schedule :

- Phase 1A
  - Challenges: Recovery from weather delay on phase 1A
  - Sawcut and concrete removal phase 1A
  - Sewer Bypass installation
  - 1A Sewer installation
  - Curb/Sidewalk removals
- Phase 2A
  - Watermain installation
  - Curb/Sidewalk removals
  - Storm sewer installation
  - Lumen Relocation
  - MDU possible crossing at Pleasant Ave.

6. Subcontractor:

- Muth- removing 2A Capitol intersection signal poles on 4/10 and Lumineers
- Sharpe - Next 2 weeks no work
- TSC- no traffic changes foreseen

7. Utility Relocation:

- Updates from COP
- Updates from Lumen Relocation
- MDU possible crossing at Pleasant Ave.

8. Possible Issues:

- Utilities under Railroad

9. Utility Interruptions Planned:

- None this week, individual interruptions possible next week

10. Traffic Control:

-

**SAFETY:**

Morris encourages “First Move Forward”

**QUESTIONS/COMMENTS:**