

NH-CR 0014(185)229/COP Utilities
Euclid Avenue Reconstruction
Weekly Contractor Meeting Agenda – 4/23/2025
AGC Building
300 E. Capitol AVE
Pierre SD, 57501

Prior Week Review

1. Work Review:

- Completed Tasks:
 - Phase 1A
 - Pavement Removals
 - Excavated for manhole #926
 - Phase 1B
 - Pavement, sidewalk, curb and gutter removal
 - Phase 2A
 - Capitol intersection tied in
 - Sidewalk and curb removed
 - H2O Service installed

2. Subcontractor/Utility Relocate Update:

- Lumen Relocation – Terratech crews on site
- Railroad crossing- Excavation plan
- Challenges Faced:
 - Connecting the sewer bypass at night
 - Water line fitting shortage
- Solutions Implemented:
 - Water Line- Continue to move where we can

3. Traffic Control Review:

- Phase 1A
- Phase 2A

4. Safety Review:

- Night work went well

5. Two Week Look Ahead 2 Week Schedule:

- Phase 1A
 - Set Manhole #926 Wednesday night
 - Manhole #926 backfill

- Water Install to temporary cap
 - Removal of sidewalks and curbs
 - Phase 2A
 - Watermain installation complete to Capitol Intersection 4/28
 - Storm sewer installation
 - Traffic control switch for water main tie in at Pleasant/Euclid
 - Lumen Relocation
 - RCP install
6. Subcontractor:
- Muth-
 - Sharpe –
 - TSC- Traffic control adjustment on Pleasant and Euclid Ave
7. Utility Relocation:
- Updates from COP
 - Best time for sanitary sewer repair- Week of 4/28 or Week of 5/5
 - Updates from Lumen Relocation
 - Any other updates
8. Possible Issues:
- Water line materials continue to be an issue
9. Utility Interruptions Planned:
- Monday 4/29 from 9:00 am to 1:00 pm
10. Traffic Control:
- Pleasant/Euclid expansion into phase 1E
11. Change orders and RFI's
- Square yards of asphalt/concrete removal

SAFETY:

No safety concerns to report

QUESTIONS/COMMENTS:

Square Yards of Asphalt/concrete CO