

**NH-CR 0014(185)229/COP Utilities**  
**Euclid Avenue Reconstruction**  
**Weekly Contractor Meeting Agenda – 4/30/2025**  
**AGC Building**  
**300 E. Capitol AVE**  
**Pierre SD, 57501**

---

**Prior Week Review**

1. Work Review:

- Completed Tasks:
  - Phase 1A
    - Manhole 926 installed and backfilled
    - Pavement removal
  - Phase 2A
    - Capitol Avenue tied in
    - Pleasant and Euclid tied in
- Challenges Faced:
  - Rain
    - Rained for 2 days and with 2 days of recovery
  -
- Solutions Implemented for Challenges:
  - Pumped water, had to shut down for a couple days

2. Subcontractor/Utility Relocate Update:

- Lumen Relocation – Utility relocation between Pleasant and Capitol

3. Traffic Control Review:

- Phase 1A
- Phase 2A

4. Safety Review:

- Safety Concerns?

5. Two Week Look Ahead 2 Week Schedule:

- Phase 1A
  - Water installs to temporary cap
  - Grading
  - Subcontractor- Muth to install ped buttons
  - Sharpe- Mid next week to be on site
- Phase 2A
  - Chlorinate and pressure test, turn on new line
  - Water Services

- Storm sewer installation
- Lumen Relocation

6. Subcontractor:

- Muth- Scheduled to be on site week of 5/05
- Sharpe – Scheduled to be on site 5/07
- TSC- no traffic changes foreseen

7. Utility Relocation:

- Updates from COP
- Updates from Lumen Relocation
- Any other updates

8. Possible Issues:

- Pleasant an Euclid required additional fittings

9. Utility Interruptions Planned:

- None Planned

10. Traffic Control:

- No changes expected

**SAFETY:**

Children passing through job site

**QUESTIONS/COMMENTS:**