

**NH-CR 0014(185)229/COP Utilities
Euclid Avenue Reconstruction
Weekly Contractor Meeting Agenda – 5/28/2025
AGC Building
300 E. Capitol AVE
Pierre SD, 57501**

Prior Week Review

1. Work Review:
 - Completed Tasks:
 - Phase 1A
 - Sioux Avenue Concrete Placement
 - Traffic Switch to Phase 1B
 - Phase 1B
 - No Work Due to Rain
 - Phase 2A
 - No Work Due to Rain
 - Challenges Faced:
 - Wet Weather
 - Solutions Implemented for Challenges:
2. Subcontractor/Utility Relocate Update:
 - Lumen Relocation – Working between Capitol and Prospect
3. Traffic Control Review:
 - Phase 1B
 - Phase 2A
 - Phase 2B
4. Safety Review:
 - Safety Concerns?

5. Two Week Look Ahead 2 Week Schedule:

- Phase 1B
 - RCP Installation
 - Sanitary Service after RCP
 - Water Installation Week of June 9th
- Phase 2A
 - RCP installation
 - Subbase preparation
 - Gravel installation
 - Sidewalk grading
 - Grade for Pleasant/Euclid intersection

6. Subcontractor:

- Muth- Phase 2A- Removing light poles
- Capitol Contracting-
- TSC- Traffic Switch to Phase 1B

7. Utility Relocation:

- Updates from COP
- Updates from Terratech on Lumen Relocation
- Any other updates

8. Possible Issues Discuss:

9. Utility Interruptions Planned:

- None Planned

10. Traffic Control:

SAFETY:

QUESTIONS/COMMENTS: