

ID	Task Name	Duration	Start	Finish	Crew/Subcontractor	Apr 6, '25							Apr 13, '25							Apr				
						M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F
1	NH-CR 0014(185)229 (PCN X05W)	11 days	Wed 5/7/25	Wed 5/21/25																				
2	<b>Phase 1A Sta 9+50 to Sta 10+00</b>	<b>11 days</b>	<b>Wed 5/7/25</b>	<b>Wed 5/21/25</b>																				
3	Concrete prep/install	11 days	Tue 5/6/25	Tue 5/20/25	Capitol Contracting																			
4	Phase 1A completion	1 day	Wed 5/21/25	Wed 5/21/25																				
5	<b>Phase 1A Subcontractors</b>	<b>12 days</b>	<b>Tue 5/6/25</b>	<b>Wed 5/21/25</b>																				
6	Capitol Concrete	15 days	Thu 5/1/25	Wed 5/21/25																				
7	Phase 1B																							
8	Sanitary Sewer Install	2 days	Wed 5/7/25	Thu 5/8/25																				
9	Sanitary Services	2 days	Fri 5/9/25	Mon 5/12/25																				
10	Water Line Install/Services	4 days	Tue 5/13/25	Fri 5/16/25																				
11	Storm Sewer	4 days	Fri 5/16/25	Wed 5/21/25																				
12	<b>Phase 2A</b>	<b>11 days</b>	<b>Wed 5/7/25</b>	<b>Wed 5/21/25</b>																				
13	RCP Install	12 days	Tue 5/6/25	Wed 5/21/25	Pipe Crew #2																			
14	<b>Phase 2A Subcontractors</b>	<b>21 days</b>	<b>Wed 4/16/25</b>	<b>Wed 5/14/25</b>																				
15	TerraTech		Wed 4/30/25																					
16	<b>COP Sanitary Sewer Repair</b>	<b>1 day</b>	<b>Thu 5/8/25</b>	<b>Thu 5/8/25</b>																				

