

NH-CR 0014(185)229/COP Utilities
Euclid Avenue Reconstruction
Weekly Contractor Meeting Agenda – 5/07/2025
AGC Building
300 E. Capitol AVE
Pierre SD, 57501

Prior Week Review

1. Work Review:

- Completed Tasks:
 - Phase 1A
 - Completed Electrical
 - Water main tie in
 - Subbase prep and Gravel Install
 - Phase 1B
 - Set Manhole 1A
 - Phase 2A
 - Water main passed bac-t
 - Water services complete
 - RCP box installed and pipe installed 18+49RT, and 19+16
- Challenges Faced:
 - Phase 1A- Water reducer supply issue
 -
- Solutions Implemented for Challenges:
 -

2. Subcontractor/Utility Relocate Update:

- Lumen Relocation – Utility relocation between Pleasant and Capitol
 - Additional conduits in alley

3. Traffic Control Review:

- Phase 1A
- Phase 2A

4. Safety Review:

- Safety Concerns?

5. Two Week Look Ahead 2 Week Schedule:

- Phase 1A
 - Capitol Contracting on Phase 1A
 - Completion of 1A

- Phase 1B
 - Install sanitary sewer to Manhole 1A
 - Sanitary Service
 - Water Install

- Phase 2A
 - RCP installation
 - Lumen Relocation
 - Subbase preparation
 - Lumen Relocation

6. Subcontractor:

- Muth-
- Sharpe – Scheduled to be on site 5/07
- TSC- Traffic Switch to Phase 1B

7. Utility Relocation:

- Updates from COP
- Updates from Lumen Relocation
- Any other updates

8. Possible Issues Discuss:

9. Utility Interruptions Planned:

- None Planned

10. Traffic Control:

- No changes expected

SAFETY:

QUESTIONS/COMMENTS: