

**NH-CR 0014(185)229/COP Utilities
Euclid Avenue Reconstruction
Weekly Contractor Meeting Agenda – 7/16/2025
AGC Building
300 E. Capitol AVE
Pierre SD, 57501**

Prior Week Review

1. Work Review:

- Completed Tasks:
 - Phase 1B
 - All RCP installed
 - Undercut and debris removed
 - Phase 2A
 - Gravel Install completed
 - Concrete at Intersection of Euclid and Pleasant
 - Phase 2B
 - Water main installed, pressure tested

2. Traffic Control Review:

- Phase 1B- No Change
- Phase 2A/2B- Prospect shutdown

3. Safety Review:

- Safety Concerns?

4. Two Week Look Ahead 2 Week Schedule:

- Phase 1B
 - Grade for curb, gutter and Sidewalk
 - Concrete forming
 - Electrical installation
 - Muth Update
 - Concrete
 - Capitol Concrete Update
- Phase 2A
 - Curb and gutter
 - Asphalt paving 7/24
 - Electrical
 - Muth Update
 - Concrete
 - Capitol Concrete

- Phase 2B
 - Water main service installation
 - RCP installation 22+83
 - Completion of storm drain
5. Utility Relocation:
- Terratech
 -
6. Possible Issues Discuss:
- a. Arrival of remaining electrical
 - b. Sanitary Sewer by Terrace Motel
7. Utility Interruptions Planned: None
8. Traffic Control:
- No phase switch planned on 2A until sidewalk and electrical installed

SAFETY:

QUESTIONS/COMMENTS: