

**NH-CR 0014(185)229/COP Utilities  
Euclid Avenue Reconstruction  
Weekly Contractor Meeting Agenda – 7/30/2025  
AGC Building  
300 E. Capitol AVE  
Pierre SD, 57501**

---

**Prior Week Review**

- Work Review:
  - Completed Tasks:
    - Phase 1B
      - Traffic lights functioning
      - Concrete mainline installed
    - Phase 2A
      - Asphalt installed
    - Phase 2B
      - removals
- Traffic Control Review:
  - Phase 1A/1C fully open
  - Phase 2A: Capitol open
- Safety Review:
  - Safety Concerns?
- Two Week Look Ahead 2 Week Schedule:
  - Phase 1B
    - Concrete
      - Sidewalk
      - Curb and gutter
      - Mainline
    - Electrical installation
      - Muth Update
  - Phase 2A
    - Concrete
      - Sidewalk
      - Approaches
    - Electrical
      - Muth update
      -

- Phase 2B
  - Undercut and Gravel installation
  - Capitol Concrete
    - No work
  - Muth
    - Update
- Utility Relocation:
  - Updates from COP/Terratech
  - Any other updates
- Possible Issues Discuss:
- Utility Interruptions Planned: None
- Traffic Control:
  - Closing of Phase 2D (Broadway) 8/11/2025

**SAFETY:**

Reminder- Keep safety as top priority. This includes housekeeping, safe equipment operation and making sure pedestrians have a safe route.

**QUESTIONS/COMMENTS:**