

NH-CR 0014(185)229/COP Utilities
Euclid Avenue Reconstruction
Weekly Contractor Meeting Agenda – 8/13/2025
AGC Building
300 E. Capitol AVE
Pierre SD, 57501

Prior Week Review

- Work Review:
 - Completed Tasks:
 - Phase 1B
 - Completed
 - Phase 1D
 - Traffic Control
 - Surfacing Removal
 - Phase 2A
 - Work resuming
 - Phase 2B
 - Gravel Installation
- Traffic Control Review:
 - Phase 1D
 - Phase 2A
- Safety Review:
 - Safety Concerns?
- Two Week Look Ahead 2 Week Schedule:
 - Phase 1D
 - Surface Removal
 - Bore Under Train Bridge 8/12
 - Water/Sanitary sewer installation
 - Phase 2A
 - Concrete
 - Sidewalk
 - Approaches
 - Electrical
 - Muth Luminaires
 - Lighting on Capitol

- Phase 2B
 - Undercut and Gravel installation
 - Capitol Concrete
 - No work
 - Muth
 - Update
- Phase 2C
 - Terratech
- Utility Relocation:
 - Updates from COP/Terratech
 - Any other updates
- Possible Issues Discuss:
 - Time Limit Parking in front of Federal/Post Office
 - Crosswalk buttons not working correctly
 - Discuss possible 2026 work plan sheets
- Utility Interruptions Planned: None
- Traffic Control:

SAFETY:

Reminder- Keep safety as top priority. This includes housekeeping, safe equipment operation and making sure pedestrians have a safe route.

QUESTIONS/COMMENTS: