

NH-CR 0014(185)229/COP Utilities
Euclid Avenue Reconstruction
Weekly Contractor Meeting Agenda – 8/20/2025
AGC Building
300 E. Capitol AVE
Pierre SD, 57501

Prior Week Review

- Work Review:
 - Completed Tasks:
 - Phase 1D
 - Traffic Control
 - Surfacing Removal
 - Water line and Sanitary bore
 - Phase 2A
 - Sidewalks/electrical
 - Phase 2B
 - Gravel Installation
 - Water services
 - Electrical
- Traffic Control Review:
 - All Phase
- Safety Review:
 - Safety Concerns?
- Two Week Look Ahead 2 Week Schedule:
 - Phase 1D
 - Finish Water line to intersection
 - Sanitary sewer and bypass 8/25 to 8/29
 - Storm drain
 - Phase 2A
 - Concrete
 - Colored sidewalk
 - Electrical
 - Muth Luminaires
 - Lighting on Capitol

- Phase 2B
 - Undercut and Gravel installation
 - Capitol Concrete
 - Curb and gutter
 - Muth
 - Update
- Phase 2C
 - Water line up to valve
 - Undercut/Gravel
- Utility Relocation:
 - Updates from COP/Terratech
 - Any other updates
- Possible Issues Discuss:
- Utility Interruptions Planned: Broadway Avenue, Thursday 9:00 am to 12:00 PM
- Traffic Control:

SAFETY:

Reminder- Keep safety as top priority. This includes housekeeping, safe equipment operation and making sure pedestrians have a safe route.

QUESTIONS/COMMENTS: